

# STREET EXCAVATION PERMIT/REPORT



1419 2<sup>nd</sup> Ave S \* P.O. Box 185 \* Clear Lake, IA 50428 \* 641-357-6135 (P) \* 641-357-6150 (F) \* [www.cityofclearlake.com](http://www.cityofclearlake.com)

NO. \_\_\_\_\_

DATE: \_\_\_\_\_

PERMIT FEE: \_\_\_\_\_

EXCAVATOR: \_\_\_\_\_

Phone: \_\_\_\_\_

After Hours Contact: \_\_\_\_\_

Phone: \_\_\_\_\_

Address of Excavation/or Legal Description: \_\_\_\_\_

Property Owner: \_\_\_\_\_

Excavation For: \_\_\_\_\_

Backfill Mt.: \_\_\_\_\_

Surface Type: \_\_\_\_\_

Inspected By: \_\_\_\_\_

Date: \_\_\_\_\_

Remarks: \_\_\_\_\_

In accordance with Chapter 135 of the Code of Ordinances this report will be filed on all street, alley or public ground excavations within the city. The Excavator will report this information to the City Public Works Office prior to starting work. The names and phones of responsible persons who can be contacted after normal working hours to repair or replace lights or barricades will be listed. The excavator is responsible for contacting all utility companies.

The Excavator will be responsible for: Adequate protection including barricades and lights; backfilling with suitable fill or fill sand if existing material is unsuitable in traveled way; compacting all backfill; maintenance of temporary surfacing; clean up and reseeding; replacing 12" of road stone on gravel surfaced streets; pavement replacement will match existing pavement type. PCC pavement will be Maintenance Mix to the full depth of the existing slab plus one inch (1") and in no case less than seven inches (7") in depth on a minimum of six inches (6") of road stone. ACC pavement will be to the full depth of the existing thickness plus one inch (1") and in no case less than four inches (4") in depth on a minimum of six inches (6") of road stone. ACC over PCC pavements will match existing with PCC meeting the above requirements. Pavement over trenches excavated for pipe lines shall be removed to a width not less than 24" wider than the width of the trench at pavement subgrade. PCC shall be tied into existing pavement with tie bars or thickened edge.